7-14-99 Cloudy 85° HCS DRK

40

SW COR SEC. 16-104-16

TIES - ¾" ø 75.0' NW &
75.0 SW.

CSAH No. 1 ROAD PLAN STATES
INP CONC. MON.

JHS CREW dug with MOWER.
Co. BACKHOE ON ℄ CSAH NO. 1
E-W & ℄ TWP Rd. N-S
Dug a 3' x 8' HOLE 6.0' ± DEEP
AND Did Not Find CONC. MON
OR TIES THAT WERE ON
ROAD PLAN.
SET CORNER by USRing Co.
Dist. 5318.20 to SECOR
SET ⅝" X 16" IRON with
CAST IRON MON @ ROAD
SURFACE.

