NE COR SEC. 7 - 101-16

SPK/W in PP NW - 41.3

⅝" ø NE on Shld - 50.0'

SPK/W in PP SW - 56.3

JHS CREW UNCOVERED ½" ø
℄ of E-W ROAD & ℄ of Twp ROAD
North.

7-9-99 JHS CREW DUG with MOWER Co. BACKHOE, DOWN ALONG SIDE of ½" IRON. ½" IRON 2' LONG with WOOD STAKE on WEST SIDE of IRON & ¾" pipe 2'+ LONG ON N. SIDE.

SET ⅝" X 16" IRON with CAST IRON MON OVER MON'S FOUND, 40± BELOW ROAD SURFACE.

5-29-99 CLIZAM HLS ELM

30

