W 1/4 COR. SEC. 31-101-16

JHS CREW DUG BY HAND TO A DEPTH OF 1.5' AND LOCATED A 1" PIPE, PLACED A 5/8" REBAR IN PIPE. PLACED NO CAP OR CAST ON TOP. CORNER SHOULD BE DUG AND HAVE FURTHER INVESTIGATION.

HLS
GKB

7-31-02 JHS CREW Dug with MOWER Co. BACKHOE At Location of 5/8"ø REMOVED 5/8"ø AND UNCOVERED 1½" PIPE with OLD wood STAKE ON WEST SIDE.

PLACED 5/8" X 8" IRON CAPPED 13807 IN SIDE of PIPE.

SET 5/8" X 16" IRON with CAST IRON MON. OUTER PIPE FOUND. Existing 5/8"ø WAS .50 NORTH of PIPE.

5-4-02
PC
WINDY
60°

TRS
SAT

45

