NE Cor Sec 35-102-17

cert. Filed 5-16-91 by JHS

SET CIM over capped 5/8" ϕ iron which was placed over conc. mon. 3' deep by JHS crew in 1978

5-22-03 CPV MF Reset Corner Using Ties. Corner Was Destroyed During Water & Sewer Instalation Project.

9-22-05 RESET CORNER USING TIES, SET PKN @ RD. SURFACE.

5-14-91 DRR/RMK.10 ✓

