N¼ COR SEC 17-104-17
cert. Filed 5-29-93 by JHS

1993 JHS INC CREW USING INFORMATION FROM CO HWY PLANS WHICH NOTED THAT THIS COR. HAD A 4" DEEP CORE CUT, WHICH WOULD HAVE DESTROYED ALL EVIDENCE OF PLS COR OR PERPETUATION OF CORNER. WE SET a ⅝"Ø x 16" IRON ON A STRAIGHT LINE BETWEEN NW COR & NE COR AND IN LINE WITH LINE FENCES RUNNING N and S

COR. CORN. (JHS)

6-7-99 RESET - RETIED PKS HLS

5-29-93
CLOUDY 70°
PKS
HLS

