NW Cor Sec 7-10A-17

Dug with Co. backhoe on CL of TWP Rds and uncovered a 1" dia pipe 1' deep cont digging and found no further evidence, reset capped 5/8" ϕ iron at location of 1" pipe.

8/11/2003 Fd capped 5/8 ϕ, set CIM on 5/8" ϕ and set tics

6-4-90 DRR SLN 1/20

