S¼ Cor Sec 22-101-14

Cert. Filed 5-16-91 by JHS

Placed CIM over 2½" Brass capped pipe

7-1-02 CPV MWE — Set 5/8" Ø Capped 13807 after Regrading Project.

"Note" P.I. set 5/8" Ø 8' ± West of Sec Cor.

5-11-04 CPV EJL — Set Survey Pin in Bituminous @ Sec Cor Location.

Set Spindle @ PI Locations

8-9-06 MHS SAT — Found Survey MARKER Shot with GPS FOR BASEMAP

5-14-91 DRR/RMK 5

