SE Cor Sec 10-103-14

JHS Crew Searched area and found no Evidence of the original PLS corner. Set a 5/8" ø capped 13807 at 4 way Fence intersection.

