E¼ cor SEC. 10 - 104 - 18
Cent. Filed 2-13-96 by JHS

NO INFORMATION FOUND IN MOWER COUNTY RECORDS OF PLS CORNER.

7-14-95 JHS CREW SET E¼ cor @ split BETWEEN NE & SE cors ON a STRAIGHT LINE. DID NOT DIG for cor BEING CULVERT WAS INSTALLED AT SAME LOCATION AS CORNER. CORNER would HAVE BEEN DESTROYED AT TIME of CONSTRUCTION.

SET 5/8"x16" IRON with CAST IRON MON. 4" BELOW ROAD SURFACE.

FS NE 2616.14
FS SE 2669.47.

7-14-95 CLEAR HLS JPA 24

