SECOR SEC. 6-101-15

MOWER Co. RECORDS STATE
IRP STEEL STAKE (IRON)

5-25-05 JHS CREW UNCOVERED
3/4" PIPE, ℄ TWP N-S AND
℄ TWP WEST

JHS CREW Dug with BOBCAT BACKHOE @ LOCATION of 3/4" PIPE.
3/4" PIPE 1.1' Long. REMOVED
PIPE, continued Digging
uncovered 2.4' IRON Rod. 2.0±
BELOW Rd SURFACE.
Rod 2.4' So. AND 1.0' WEST
of PIPE FOUND
ACCEPTED 2.4' Rod AS CORNER
REPLACED ROD AND SET 5/8" X 16"
IRON with CAST IRON MON.
.60± BELOW Rd SURFACE.

6-14-05
Cloudy
65°

HLS
MHS

