SE Cor Sec 7-101-16

5-11-05 Dug by hand Fd T-Post 1'± down @ Intersection of roads

JHS CREW Dug with BOBCAT BACKHOE, UNCOVERED T-POST 1' Long 1'± down, CONTINUED Digging DOWN to Clay in Soil AND FOUND NO OTHER EVIDENCE of PLS CORNER.

REPLACED T-POST - FITS ℄ E-W TWP Rd AND ℄ TWP Rd South.

SET 5/8"X16" IRON with CASTIRON MON. OVER T-POST FOUND.

.60± BELOW ROAD SURFACE

