NW Cor Sec 24-101-17
Cert. Filed 5-16-91 by JHS
Dug with Co. backhoe
on & Rds for bitum.
overlay project #
SAP 50-619-14

Dug a 6'x10'x 6' deep
hole and uncovered
a CIM 1.5' deep
cont. digging & found
huge amounts of
cone. 4' sq x 12" Thick
conc. appear to be
old bridge deck could
not get all the
way thru. accepted
CIM and reset
at same location

