S¼ COR SEC. 28 - 101 - 18

Cert. Filed 6-16-95 by JHS

RAY TUCKER SET CORNER,
TIES TO CORNER COULD NOT BE
LOCATED. ALSO CORNER COULD NOT BE
LOCATED. MAY HAVE BEEN DESTORYED
DURING CONSTRUCTION OF ROAD.
SET S¼ COR ON STRAIGHT LINE
FROM SW COR TO SE COR.
S¼ COR ON ℄ OF CSAH NO. 6 AND
ON ℄ OF DEAD END ROAD NORTH
SET 5/8" IRON with CAST IRON MON
AT ROAD SURFACE.

6-16-95
CLEAR
80'±
HJS
JPA
39

