5-03-02
Cloudy
60°

JHS
CPU

N¼ cor SEC. 13-102-15

MOWER Co. Rd PLAN STATES
INP cone mon, TIES 3¼" IRON North
& 3¼" IRON South.

JHS CREW Dug with MOWER Co.
BACKHOE. USEing Found TIE North
55.0 AND Co. Rd. PLAN Dist. of
2637.40 FROM NE cor.
South TIE DESTORYED.
UNCOVERED BROKEN up Butum.
IN THIS AREA, Did NOT FIND
MON. Found CAST IRON MON.
7.13' EAST of Co. Rd PLAN Dist.
UNCOVERED LARGE ROCK 2.5' DEEP
@ Co. Rd. PLAN Dist. AND North
¾" IRON TIE.
SET ⅝" X 16" IRON with
CAST IRON MON. OVER ROCK
FOUND. @ 2637.40 FROM NE cor.

