W¼ SEC. 21-102-16

TE	SW COR SEC. 21	BS NW SEC. 21		
FS	1/16th LINE WEST	D	1331.08	
FS	W¼ COR SEC. 21	D	2637.96	spk/w.

JHS CREW Dug with MOWER Co BACKHOE ON ℄ TWP Rd AND IN LINE with Fld Division East. Dug a 3'X 20' HOLE 2.5' DEEP to VIRGIN SOIL AND NO EVIDENCE of PLS CORNER.

LOCATED REMAINS of LINE FENCE 1000'± WEST of TWP Rd IN FARM SITE GROVE.

EXTENDED FENCE EAST to TWP Rd. AND SET CORNER ON ℄ of TWP Rd & LINE FENCE WEST.

SET 5/8"X16" IRON with CAST IRON MON. .40. BELOW ROAD SURFACE.

5-14-97 Cloudy 40° HLS

55

