5-2-02
CLOUDY
45°
HLS
CPU

NW COR SEC. 12-103-17

NO INFORMATION FOUND
IN MOWER CO. CORNER
RECORDS.

JHS CREW DUG WITH MOWER
CO. BACKHOE. DUG A 4'x8'
HOLE UNCOVERED METAL
CULVERT @ 3.5'±.
CORNER WOULD HAVE
BEEN DESTROYED BY
INSTALLING CULVERT

PLACED ITEM 5 "Q".
NEED TO CHECK NW COR &
NE COR BEFORE SETTING NW COR.

