NE Cor Sec 10-104-16

Dug with Co. backhoe on ℄ of N-S-E-W roads and uncovered 5" dia clay tile with conc. 1/2" dia iron cast in CTR 4' below road surface set 5/8"ϕ iron over mon.

0.8' W & 1.0' N. of JHS Conc. nail

