SE cor SEC. 16-104-16

TIES 60.0' SE to PP.
52.4 SW TO PP.
(TIE'S NO LONGER THERE.)
CSAH #1 ROAD PLAN STATES
INP CONC. MON.

JHS CREW DUG ON ℄ CSAH #1
and ℄ TWP RD N-S.
DUG a 3'X6' HOLE 2.5'±
DEEP, UNCOVERED CONC. MON
WITH IRON PIN IN CENTER
SET 5/8"X16" IRON WITH
CAST IRON MON OVER
MON FOUND @ ROAD
SURFACE.

5315.30
5317.96

7-14-99
CLOUDY
85°
HLS
DEK

42

SEC. 16-104-16
CULT
SEC. 15-104-16
CULT
ROAD
59.65
SPK/WIN GUARD POST TOP
5/8" ON S41°
50.
CSAH
NO. 1
2662.44
STA. 106+35.01
65.25
SPK/a IN PP
SEC. 21-104-16
CULT
SEC. 22-104-16
CULT
TWP